



## Hampshire County Health Department

HC 71, Box 9

Augusta, WV 26704

(304) 496-9640 Fax: (304) 496-9650

November 19, 2003

Hampshire County Planning Commission  
66 North High Street  
Romney, WV 26757

Dear Sirs;

This office has reviewed a plat of survey for Melbourne Properties to create a subdivision called Hidden Hollows Section One of Phase Two located on Fox Hollow Road and further referenced as Tax Map 28, Parcel 12, Deed Book 417, Page 53. This subdivision consists of 17 lots containing 454.0021 acres. All lots require a percolation test and a sewage disposal area of 10,000 square feet where no development or structures other than the septic system shall be permitted. These lots are to be developed with individual wells and septs to serve single family dwellings.

Percolation test results are within limits as set forth by West Virginia CSR 16-1. Six foot soil observation holes indicate no restrictions due to water table or shallow bedrock within the designated sewage disposal area except as noted on the Health Department subdivision application.

The plat of survey dated 02/20/2003 and 02/21/2003 is hereby approved by the Hampshire County Health Department. Any changes or revisions to the Health Department stamped and signed plat, or subsequent final plats approved based upon the approved plat, will make this approval null and void.

This approval is not a permit for individual water systems or individual sewer systems. Applications for construction permits must be made separately to the Hampshire County Health Department.

Sincerely

A handwritten signature in dark ink, appearing to read "Jim Kinder", is written over a horizontal line.

Jim Kinder R.S.

cc:

Melbourne Properties

*Need Plot  
& letter of approval*

REPORT SHEET  
FOR

DRAFT

## PERCOLATION TESTING AND 6' EXCAVATION RESULTS

Subdivision Name Hidden HollowsTotal Number of Lots 17County HampshireName of Applicant MelbourneName of Certified Installer Responsible for Testing Wendell MeadeInstaller Certification No. 54-94-0222Installer Signature Wendell Meade

	Lot No.	Percolation Test Results (Minutes Per Inch of Fall)					Soils 6' Excavation Results		Date Conducted
							Depth to Water	Depth to Rock	
STD	2	288	360	144	180	40	6'	6'	9/4/03-9/25/03
STD	3	360	144	240	180	39	6'	6'	
STD	4	240	144	180	240	33	6'	6'	9/4/03-9/25/03
STD	5	240	288	360	240	42	6'	6'	
LPP	6	260	280	135	220	37	6'	6'	11-11-03
STD	7	290	150	240	180	36	6'	6'	
STD	8	360	240	288	240	47	6'	6'	11-11-03
STD	9	140	168	105	210	26	6'	6'	
STD	10	103	131	240	180	27	6'	6'	11-11-03
LPP	11	240	240	288	240	42	6'	6'	
LPP	12	360	180	144	120	33	6'	6'	7-01-03
STD	23	180	340	240	120	37	6'	6'	
LPP	24	180	144	240	360	38	6'	6'	9-01-03
LPP	33	80	22	90	103	14	6'	6'	
LPP	34	180	90	144	240	27	6'	6'	7-01-03
PP	32	120	144	240	180	28	6'	6'	
PP	38	240	180	206	144	32	6'	6'	7-01-03
TD	37	360	240	240	180	43	N/A	N/A	
									4-18-06 D.

(Attach additional pages, if needed)

1766 Hall 30 FT FROM original

rec'd 10/28/03