

Description of Property:

Type of Water Supply \_\_\_\_\_

Size of Lot:        Sq. Ft. 3.70 Acres

Area Suitable for Absorption Field \_\_\_\_\_ Sq. Ft.

Six Foot Hole Free of Water or Solid Rock:        YES        NO

Percolation Test Result


Test Hole Number One	<u>277</u>	Minutes
Test Hole Number Two	<u>264</u>	Minutes
Test Hole Number Three	<u>256</u>	Minutes
Test Hole Number Four	<u>244</u>	Minutes
TOTAL	<u>1041</u>	Minutes

Total divided by 24 (6 inches X 4 holes) = 43 min average  
time for water to fall (soak) one inch. Percolation test done on 12-6-88  
using approved procedures outlined in the design standards. DATE

Signed: Roger D. Chp

PLOT LAYOUT - SKETCH\*

Draw sketch of proposed system - show property lines, water supply and other pertinent factors.



\*Symbols

- |              |                           |                       |
|--------------|---------------------------|-----------------------|
| House        | Septic Tank               | Property Line         |
| Water Supply | Soil Absorption Line      | Percolation Test Site |
| Trees        | Direction of Ground Slope | Mobile Home           |

HEALTH DEPARTMENT USE

Date Application Received \_\_\_\_\_

Date Site Evaluated \_\_\_\_\_

Permit Number \_\_\_\_\_

Permit Denied \_\_\_\_\_

Sanitarian \_\_\_\_\_

(See Attached Letter)