

Hampshire County Health Department

HC 71, Box 9 Augusta, WV 26704

(304) 496-9640

Laketh

Fax:

(304) 496-9650

August 16, 2005

Hampshire County Planning Commission PO Box 883 Romney, WV 26757

Dear Sirs;

This office has reviewed a plat of survey for Randal C. Miller to create a subdivision called Silver Leaf Subdivision (Phase II), located off Fox Hollow Road approximately one quarter mile (left) into subdivision and further referenced as Mill Creek District, Tax Map 9, Parcel 095, Deed book 357, Page 650. Total acreage of this subdivision is 206.88 acres. Phase II, consists of lot numbers 1, 2, 3, 11, 12, 13, and 14. These lots total 44.11 acres.

All lots require a percolation test and a sewage disposal area of 10,000 square feet where no development or structures other than the septic system shall be permitted. These lots are to be developed with an individual well and septic to serve a single-family dwelling.

Percolation test results are within limits as set forth by West Virginia CSR 16-1. Six feet soil observation holes indicate no restrictions due to water table or shallow bedrock within the designated sewage disposal area except as noted on the Health Department subdivision application.

The plat survey dated August 16, 2005 is hereby approved by the Hampshire County Health Department. Any changes or revisions to the Health Department stamped and signed plat, or subsequent final plats approved based upon the approved plat, will make this approval null and void.

This approval is **not** a permit for individual water systems or individual sewer systems. Applications for permits must be made separately to the Hampshire County Health Department.

Denson Taketa

cc Randal C. Miller

10-5-05

REPORT SHEET FOR PERCOLATION AND SIX FOOT HOLE TESTING

| Subdivision Name | Silverleaf Phase II | | *************************************** | County_ | Hampshire | ž |
|-----------------------|---|------------------|---|---------|-----------|------------|
| Total Number of L | ots9 | Name of Appl | icant Randa | al C. M | iller | |
| Name of Certified I | nstaller Respon | sible for Testin | g Randal C. | Miller | 7.44 | <u>.</u> 3 |
| Installer Certificati | ller Certification No. 054-89-222 Installer Signature | | | W | | |
| | | Address | P.O. Box 9 | 52 Romi | ney, WV 2 | 6757 |

| Type Lot System Number | | | | | Average | Six Foot Hole Results | | Date | |
|---------------------------|--------|---|----|----|---------|-----------------------|----------------|---------------|-----------|
| | Number | Percolation Test Results (Minutes per Inch of Fall) | | | | Results | Depth to Water | Depth to Rock | Conducted |
| UI | 8 | 47 | 31 | 43 | 35 | 39 | 6'+ | 6'+ | 10-5-05 |
| UI | 9 | 28 | 32 | 29 | 39 | 28 | 6'+ | 6'+ | 10-5-05 |
| CLI | 10 | 35 | 33 | 37 | 31 | 34 | 6'+ | 6'+ | 10-5-05 |
| CLI | 15 | 45 | 56 | 51 | 40 | 48 | 6'+ | 6'+ | 10-5-05 |

47

41

6'+

6'+

UI 36 41 44 39 40 6'+ 6'+ 3-29-06 CLII 18 31 34 38 29 33 6'+ 6'+ 3-29-06 UI 19 24 27 22 30 26 6'+ 61+ 3-29-06 20 48 UI 46 52 49 49 6'+ 6 + 3-29-06

(Attach additional pages if needed)

16

17

35

44

38