

ENVIRONMENTAL ENGINEERING DIVISION

WELL COMPLETION REPORT

Date(s) 12-27-94 County Hampshire Permit #: DW-14-11-95-118
 Town: Bethel Area Name/Location Christina's World II Lot # 6 A
 Well Owner: Frank & Christine Hoesch Address: 7909 Poplar Hill Dr.
 Telephone Number: 301-868-8130 Clinton, MD 20735
 Well Driller: Randal C. Miller Address: Rt. 1 Box 186
 Telephone Number: 304-738-3266 Ridgeley, WV 26753

WELL LOG

DEPTH IN FEET	FORMATIONS: KIND, THICKNESS, AND IF WATER BEARING	REMARKS:
0-15'	Brown Shale (Unconsolidated)	Pressure Grouted
15'	Blue Shale (Bedrock)	Type of Well: <u>NW</u> Drilling Method: <u>Air Rotary Hammer</u>
22'	Blue Shale (Consolidated)	Well Diameter: <u>6 1/8"</u> Casing O.D.: <u>6 5/8"</u>
	Set Casing	Well Depth: <u>205'</u> Date Completed: <u>12-27-94</u>
98'	Limestone (Water 3 gpm)	CASING: Length <u>23</u> Feet Height above ground <u>1</u> Feet
186'	Limestone (Water 5 gpm)	☒ Steel ☐ Plastic ☐ Cast Iron
205'	Limestone (Consolidated)	Other _____ Type _____
	Stopped Drilling	SCREEN
		☒ None Installed
		Type _____ Diameter _____
		Slot/Gauge _____ Length _____
		Set Between _____ Ft. and _____

PUMPING OR BAILING TEST

DETAILS	#1	#2	#3
Static Water Level (Ft. Below Grade)	<u>70</u>		
Pumping Rate (GPM)	<u>60</u>		
Pumping Level (Ft. Below Grade)	<u>195</u>		
Duration of Test (In Hours)	<u>2</u>		
Recovery Time to Static Level (In Hours)	<u>1</u>		

WELL HEAD

Pitless Adapter: Type, Make, Etc. _____
 Well Cap: Type, Make, Etc. Royer-Conduit type
 Well Seal: Type, Make, Etc. _____
 Well Platform: _____
 Length _____ Width _____ Thickness _____
 Grouting: Pressure ☒ Yes ☐ No
 All Public Water Supplies must be grouted.

I hereby certify that this well was drilled and constructed under my supervision, in compliance with all requirements of the referenced permit, and that this record is true to the best of my knowledge and belief.

Randal C. Miller 432
 Name _____ Certification No. _____
Miller Bros. Drilling
 Registered Business Name _____
Randal C. Miller 12-27-94
 Signed _____ Date _____

SS-177

Revised 1-71

WEST VIRGINIA
SEPTIC TANK INSPECTION FORM

"Barn"

Hampshire Health Department Installation Permit No. ST-14-95-171
 Name of Owner Frank and Christine F. Hoersch
 Address 7909 Poplar Hill Dr. Clinton, Md. 20735
 Property Address Christians Wood II Lot 6-A

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served house No. Water Closets —
 Lot Size 14.62 ^{acres} sq. ft. Area suitable for sewage disposal installation — sq.f
 Source of Water Supply well No. Lavatories —
 No. Bedrooms 3 No. Showers or Tubs — No. Baths —
 No. Garbage Grinders none No. Automatic Washers 1

SEPTIC TANK

Material Concrete Length — x Width — x Depth — = — cubic feet
 Liquid Depth — ft. Liquid Capacity 1000 gal.
 Distance to: Dwelling 15 ft Water Supply 100 ft Nearest Property Line 180 ft

SOIL ABSORPTION SYSTEM

Type Drain Line Material plastic Trench Width 24" Inches
 Trench Depth 20 to 24 Inches Total Absorption area in Trench Bottom 900 sq. ft.
 Diameter of Drain Line 10" Inches Type Filter Media gravel ^{10"} system
 No. of Drain Lines 3 Depth Filter Media Under Drain Line — Inches
 Length of Each Line 100, 100, 100 ft. Depth Filter Media Over Drain Line — i
 Distance of Disposal Field to: (a) Dwelling 35 ft.
 (b) Water Supply 120 ft. (c) Nearest Property Line 110 ft.

An inspection of the septic tank system described herein disclosed that said system (MEETS) DOES NOT MEET the minimum standards established by the West Virginia State Department of Health.

12-13-96
 Date

[Signature]
 Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

