

WELL CONSTRUCTION AND TEST REPORT
STATE OF COLORADO, OFFICE OF THE STATE ENGINEER

For Office Use only

RECEIVED

AUG 12 2002

WATER RESOURCES
STATE ENGINEER
MONTROSE
9700028

1. WELL PERMIT NUMBER <u>225052</u>	
2. OWNER NAME(S) <u>ELK HORN Holding (Lot K)</u> Mailing Address <u>162 CRAZY HORSE Drive</u> City, St. Zip <u>DURANGO, CO 81301</u> Phone (970) <u>259-5139</u>	
3. WELL LOCATION AS DRILLED: <u>SE 1/4 NE 1/4, Sec. 30 Twp. 37N Range 8W NMPM</u> DISTANCES FROM SEC. LINES: <u>2250</u> ft. from <u>N</u> Sec. line. and <u>880</u> ft. from <u>E</u> Sec. line. OR (north or south) (east or west) SUBDIVISION: _____ LOT <u>K</u> BLOCK _____ FILING(UNIT) _____ STREET ADDRESS AT WELL LOCATION: _____	
4. GROUND SURFACE ELEVATION _____ ft. DRILLING METHOD <u>AIR ROTARY</u> DATE COMPLETED <u>7/8/00</u> TOTAL DEPTH <u>485</u> ft. DEPTH COMPLETED <u>485</u> ft.	
5. GEOLOGIC LOG: Depth Description of Material (Type, Size, Color, Water Location)	6. HOLE DIAM. (in.) From (ft) To (ft) <u>10 3/4</u> <u>0</u> <u>88</u> <u>6 1/2</u> <u>88</u> <u>485</u>
<u>0-88 O.B. broken, dry LIS.</u> <u>88-185 GRN. red, purple, blk sh. SILTSTONE, SS</u> <u>185-485 WHT, PINK, GRAY GRANITE</u> <u>fractures 410-450</u>	7. PLAIN CASING OD (in) Kind Wall Size From (ft) To (ft) <u>8 3/4</u> <u>steel</u> <u>1.88</u> <u>+2</u> <u>88</u> <u>4 1/2</u> <u>PVC</u> <u>class 200</u> <u>10</u> <u>340</u> <u>4 1/2</u> <u>PVC</u> <u>class 200</u> <u>480</u> <u>485</u> PERF. CASING: Screen Slot Size: <u>1025</u> <u>4 1/2</u> <u>PVC</u> <u>class 200</u> <u>340</u> <u>480</u>
REMARKS: <u>All work done under supervision</u> <u>of West Water Associates - Montrose, CO</u>	8. FILTER PACK: Material <u>N/A</u> Size _____ Interval _____
	9. PACKER PLACEMENT: Type <u>N/A</u> Depth _____
10. GROUTING RECORD: Material Amount Density Interval Placement <u>Cement 7 SKS</u> <u>79/5K</u> <u>10-20/78</u> <u>Tremmie</u> <u>bentonite 4 SKS</u> <u>320-330</u> <u>Tremmie</u>	
11. DISINFECTION: Type <u>HTH</u> Amt. Used <u>160Z</u>	
12. WELL TEST DATA: ☐ Check box if Test Data is submitted on Form No. GWS 39 Supplemental Well Test. TESTING METHOD <u>Air lift</u> Static Level <u>151</u> ft. Date/Time measured <u>7/6/00</u> Production Rate <u>1 1/2</u> gpm. Pumping level <u>485</u> ft. Date/Time measured <u>7/6/00</u> Test length (hrs.) <u>20 hrs</u> Remarks <u>190</u> <u>7/24/00</u> <u>0.89 gpm - 3 hrs</u>	
13. I have read the statements made herein and know the contents thereof, and that they are true to my knowledge. (Pursuant to Section 24-4-104 (13)(a) C.R.S., the making of false statements herein constitutes perjury in the second degree and is punishable as a class 1 misdemeanor.) CONTRACTOR <u>GroundWater Development, Inc.</u> Phone (970) <u>249-4048</u> Lic. No. <u>1039</u> Mailing Address <u>P.O. Box 1969, Montrose, CO 81402</u> Name/Title (Please type or print) <u>Richard A. Kuchler, sec.</u> Signature <u>Richard A. Kuchler, sec.</u> Date <u>12/15/01</u>	