WATER	State WELL	of Oreg	on (as	required	by	ORS	537.765)
								_

Page 1 of 1

State Well ID L68229 Start Card # 158795

(1) OWNER: Well No. 2277 Name MIKE FREEMAN Address POB 789 City AMITY St OR Zip 97101 (2) TYPE OF WORK: NEW WELL (3) DRILL METHOD: CABLE	(9) LOCATION OF WELL by legal description: County YAMHILL Lat. ' " Long. ' " Township 5 S Range 4 W WM. Section 20 SW 1/4 SW 1/4 Tax Lot 400 Lot Block Subdivision Street Address of Well (or nearest Address) NYA, SW AMITY/BELLVUE HWY AMITY, OR (10) STATIC WATER LEVEL: 27 ft. below land surface. Date 04/29/04
(4) PROPOSED USE: DOMESTIC (5) BORE HOLE CONSTRUCTION: Special Construction Approval NO Depth of Compl. Well Sexplosives used NO Type Amount HOLE SEAL Diam. From To Material From To Amount 10 0 98 BENTONITE CHIP 0 27 21 SAX	Artesian pressure lb per square in. Date 17 ft (11) WATER BEARING ZONES:
Seal placement method POURED/PROBED Backfill: from 97 ft to 98 ft Naterial BENTONITE (Gravel: from 27 ft to 97 ft Size 3/8" PEA (6) CASING/LINER: Diam. From To Gauge Material Connection Casing 6 +2 98 .25 STEEL WELDED Liner	TOP SOIL 0 4 CLAY, BROWN 4 21
Final Location of shoe(s) (7) PERFORATIONS/SCREENS: [X] Perf. Method TORCH [_] Screens Type	BLUE WATER DRILLING CO. DAYTON, OR. (503) 868-7878 Date started 04/27/04 MAY 1 4 2004 WATER RESOURCES DEP SALEM, OREGON
(8) WELL TESTS: Minimum testing time is 1 hour Test type BAILER Draw- Drill stem Yield GPM down at Time 40 38 1 hr. 25 20 1 19 13 1 Temperature of water 53F Depth Artesian Flow Found Was water analysis done? NO By whom Depth of strata	(unbonded) Water Well Constructor Certification: I certify that the work I performed on the construction, alteration, or aband- onment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief. Signed Date (bonded) Water Well Constructor Certification: I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief. Signed Date 04/30/04
Reason for water not suitable for use Depth of strata	Signed